

Spy Pond Edge Protection and Erosion Control Project Update 7/24/19

- part of the porous pavement path was installed. the remainder of the path (the park entrance area) will be installed sometime in August, when the contractor can schedule the subcontractor, which is from out-of-state. The entrance of the park will be closed from approximately 14 days in August to complete the work safely.
- the plantings along SPP have been completed, though plantings still need to be installed in front of the parking lot area.
- the core fascines along SPP (which are what is being installed to stabilize the banks) have been installed, though one final stretch needs to be installed in front of the parking lot area.
- the overlook will be installed in August, once the project architect reviews the contractor's submittals.
- the contractor will begin prepping the Boys and Girls Club site to install the coir fascine this week.
- all project work (SPP, Boys and Girls Club, Scannell Field) will be substantially completed by 9/30/2019. With the exception of some plantings that need to be planted in October and early November, the work will be complete by the end of September. By 9/30/2019, the outlet structure of the pond will be placed back to its original water level. The pond will rise naturally to its normal water level through rainfall.

Emily Sullivan
Environmental Planner & Conservation Agent
Town of Arlington
esullivan@town.arlington.ma.us
(781) 316-3012